

RLCIP PROGRESS REPORT AS AT:

21-May-09

NO.	PROJECT	PHOTO	TOWN	FUNDING	COMMIT. TO DATE	PROJECT PARTNER	START DATE	CURRENT STATUS/COMMENTS	% COMPLETE	COMPLETION DATE	
Click below for Photo											
001	Safety fencing at Apex Park	In the Beginning...	No photo available	Bermagui	\$20,000	\$19,116	Bermagui Area Chamber of Commerce & Tourism	09/04/2009 Construction to start	Quotes for safety fencing material & erection accepted, Com'tee wants second playground fenced opposite Pub,this is now possible & being done.	10%	30-Sep-09
002	Causeway Entrance Treatment	In the Beginning...	No photo available	Merimbula	\$280,000	\$207,650	Merimbula Chamber of Commerce & Tourism / Merimbula Area Community Association	08-Jun-09	Fence panel fabrication commenced. Concrete path req order issued.Developing Traffic Mgt Plan. Start after School Holidays / Merimbula Jazz Festival	5%	30-Sep-09
003	Beauty Point Jetty - additional rock work	In the Beginning...	Progress Photo.	Bermagui	\$8,500	\$6,500	Bermagui Area Chamber of Commerce & Tourism	09-Apr-09	Rockwork finished, work site cleaned up. DPI-Fisheries being contacted for final approval.	100%	30-Apr-09
004	Netball courts seating	In the Beginning...	No photo available	Bega	\$2,000	\$2,000	Bega District Netball Assoc Inc.	03-Apr-09	Seating style & design agreed,Material delivery due 20/5. Fittings being manufactured	55%	30-Sep-09
005	Cricket Shed	In the Beginning...	No photo available	Bega / Angledale	\$9,500	\$0	Bega Angledale Cricket Club	05-Apr-09	5mx7m slab excavated,cricket volunteers to lay slab, erection of shed by contractor firm quotes being obtained	5%	30-Sep-09
006	Pathway project	In the Beginning	No photo available	Bemboka	\$10,000	\$0	Bemboka Improvement Group Inc.	01-May-09	site visit with photos, meeting with Improvement Group 3pm Wed.6th.NO decision obtained where to lay path.	2%	30-Sep-09
007	Pre School solar panel project	In the Beginning...	No photo available	Bermagui	\$6,000	\$6,000	Bermagui Pre School	09-Apr-09	Origin energy to supply photo-electric cells & invoice received and paid.Waiting on \$13,000 grant from Canberra - promised.	25%	30-Sep-09
008	Berrambool AFL Sportsground Upgrade	In the Beginning...	No photo available	Merimbula	\$35,000	\$0	Greg Wollaston at Sapphire Coast AFL	01-Sep-09	No start till after AFL season	0%	30-Sep-09
009	Blue Pools viewing platform	In the Beginning...	No photo available	Bermagui	\$10,000	\$7,500	Bermagui Area Chamber of Commerce & Tourism	09-Apr-09	Concrete platform and pathway works complete. Some handrail and furniture installed. Additional railing currently being manufactured.	75%	30-Sep-09
010	Pool Path and River Walk Project	In the Beginning...	No photo available	Candelo	\$56,000	\$0	SEACC		Concrete pathway from end of existing path to pool along level ground at base of road batter.Survey to produce route plan. 3 quotes being sort.	2%	30-Sep-09
011	Aslings Beach Deadmans Link Boardwalk	In the Beginning...	No photo available	Eden	\$106,000	\$0	Eden Foreshore Committee	08-Jun-09	Final requirements submitted for CC 2006-0840 - pending issue. Minor technical changes proposed. Budget plus \$40K from BVSC	5%	30-Sep-09
012	Footpath to Pre School	In the Beginning...	No photo available	Cobargo	\$30,000	\$0	Cobargo Community Group Dianne Saunders 6493 6419 + Helen Stafford 6493 6572	09-Apr-09	Site visited,deep wide ditch/drain requires poly.pipe laid 1st then filling before path const'n.3 quotes in mail.RTA visit OK. TCPlan req'd.	5%	30-Sep-09
013	Walkway to bridge handrail	In the Beginning...	No photo available	Cobargo	\$5,000	\$1,436	Cobargo Community Group site visit with Helen Stafford 29/4	09-Apr-09	quote accepted for supply and erection work to start 1st week June.	10%	30-Jun-09
014	Cycle pedestrian pathway	In the Beginning...	No photo available	Pambula / Merimbula	\$60,000	\$0	Pambula Area Progress & Planning Association.	16-Apr-09	site meeting arranged10am,14/5/09 with Rob Bruce& survey Shaun Bell. Plan agreed.	1%	30-Sep-09

RLCIP PROGRESS REPORT AS AT:

21-May-09

NO.	PROJECT	PHOTO	TOWN	FUNDING	COMMIT. TO DATE	PROJECT PARTNER	START DATE	CURRENT STATUS/COMMENTS	% COMPLETE	COMPLETION DATE
-----	---------	-------	------	---------	-----------------------	-----------------	------------	-------------------------	---------------	--------------------

Click below for Photo

	TOTAL FUNDING (Less Project Management \$31,400)				\$1,011,600	\$303,665	30.0%					
--	--	--	--	--	-------------	-----------	-------	--	--	--	--	--