

NO.	PROJECT	PHOTO	TOWN	FUNDING	COMMIT. TO DATE	PROJECT PARTNER	START DATE	CURRENT STATUS/COMMENTS	% COMPLETE	COMPLETION DATE	
Click below for Photo											
001	Safety fencing at Apex Park	In the Beginning...	No photo available	Bermagui	\$20,000	\$19,116	Bermagui Area Chamber of Commerce & Tourism	09-Apr-09	Quotes for safety fencing material & erection accepted, Com'tee wants second playground fenced opposite Pub, this is now possible & being built.	10%	30-Jun-09
002	Causeway Entrance Treatment	In the Beginning...	Progress Photo - fence panel fabrication	Merimbula	\$280,000	\$207,650	Merimbula Chamber of Commerce & Tourism / Merimbula Area Community Association	08-Jun-09	Fence panel fabrication commenced. Concrete path req order issued. Developing Traffic Mgt Plan. Start after School Holidays / Merimbula Jazz Festival	5%	30-Sep-09
003	Beauty Point Jetty - additional rock work	In the Beginning...	Progress Photo.	Bermagui	\$8,500	\$6,500	Bermagui Area Chamber of Commerce & Tourism	09-Apr-09	Rockwork finished, work site cleaned up. DPI-Fisheries being contacted for final approval. Passed OK.	100%	30-Apr-09
004	Netball courts seating	In the Beginning...	No photo available	Bega	\$2,000	\$2,000	Bega District Netball Assoc Inc.	03-Apr-09	Seating style & design agreed, Material delivery due 20/5. Fittings being manufactured	55%	30-Jun-09
005	Cricket Shed	In the Beginning...	No photo available	Bega / Angledale	\$9,500	\$0	Bega Angledale Cricket Club	05-Apr-09	5mx7m slab excavated, cricket volunteers to lay slab, erection of shed by contractor firm quotes being obtained	5%	30-Sep-09
006	Pathway project	In the Beginning	No photo available	Bemboka	\$10,000	\$0	Bemboka Improvement Group Inc.	28-May-09	decision obtained where to lay path. quotes being sought.	2%	30-Sep-09
007	Pre School solar panel project	In the Beginning...	No photo available	Bermagui	\$6,000	\$6,000	Bermagui Pre School	09-Apr-09	Origin energy to install during July school holidays. Waiting on \$13,000 grant promised by Canberra.	25%	30-Sep-09
008	Berrambool AFL Sportsground Upgrade	In the Beginning...	No photo available	Merimbula	\$35,000	\$0	Greg Wollaston at Sapphire Coast AFL	01-Sep-09	No start till after AFL season	0%	30-Sep-09
009	Blue Pools viewing platform	In the Beginning...	No photo available	Bermagui	\$10,000	\$7,500	Bermagui Area Chamber of Commerce & Tourism	09-Apr-09	Concrete platform and pathway works complete. Some handrail and furniture installed. Additional railing currently being manufactured.	75%	30-Sep-09
010	Pool Path and River Walk Project	In the Beginning...	No photo available	Candelo	\$56,000	\$0	SEACC		Concrete pathway from end of existing path to pool along level ground at base of road batter. Survey to produce route plan. 3 quotes being sort.	2%	30-Sep-09
011	Aslings Beach Deadmans Link Boardwalk	In the Beginning...	No photo available	Eden	\$106,000	\$0	Eden Foreshore Committee	08-Jun-09	Final requirements submitted for CC 2006-0840 - pending issue. Minor technical changes proposed. Budget plus \$40K from BVSC	5%	30-Sep-09
012	Footpath to Pre School	In the Beginning...	No photo available	Cobargo	\$30,000	\$0	Cobargo Community Group Dianne Saunders 6493 6419 + Helen Stafford 6493 6572	09-Apr-09	Site visited, deep wide ditch/drain requires poly. pipe laid 1st then filling before path const'n. 3 quotes in mail. RTA visit OK. TC Plan finished.	5%	30-Sep-09

NO.	PROJECT	PHOTO	TOWN	FUNDING	COMMIT. TO DATE	PROJECT PARTNER	START DATE	CURRENT STATUS/COMMENTS	% COMPLETE	COMPLETION DATE	
Click below for Photo											
013	Walkway to bridge handrail	In the Beginning...	No photo available	Cobargo	\$5,000	\$1,436	Cobargo Community Group site visit with Helen Stafford 29/4	09-Apr-09	quote accepted for supply and erection work to start 1st week June.	10%	30-Jun-09
014	Cycle pedestrian pathway	In the Beginning...	No photo available	Pambula / Merimbula	\$60,000	\$0	Pambula Area Progress & Planning Association.	16-Apr-09	Survey and design completed, handed to Rob Bruce for seeking quotes from local contractors.	1%	30-Sep-09
015	Fishpen rock wall	In the Beginning...	Progress Photo	Merimbula	\$80,000	\$50,000	Merimbula Chamber of Commerce & Tourism / Merimbula Area Community Association	18-May-09	Rock wall & path complete. Head of slipway and landscaping commenced.	90%	15-Jun-09
016	George Brown Sportsground 2nd Stage	In the Beginning...	No photo available	Eden	\$85,000	\$0	SEACC	22-Jun-09	Matching scope to budget. Survey and design reqd.	1%	30-Sep-09
017	Bus Shelter Footpath	In the Beginning...	No photo available	Kalaru	\$7,500	\$5,896		07-Apr-09	Concrete surface finished, bitumen crossovers to be re-surfaced to new level for wheel-chair access.	80%	29-May-09
018	Kisses Lagoon Trail	In the Beginning...	No photo available	Bega	\$10,000	\$0	Bega Chamber of Commerce	15-Apr-09	Discussion with Peter Newton as to what needs to be constructed at lagoon,height of weir,fill low lying picnic area.Investigations continuing. Survey to be performed.	1%	30-Sep-09
019	Nethercote Reserve	In the Beginning...	Progress Photo - vegetation clearance	Nethercote	\$12,000	\$0	Nethercote Residents Association Inc.	18-May-09	Vegetation clearance completed. Obtaining quotes for paths and fence, then furniture and landscaping.	10%	30-Sep-09
020	Playground behind Post Office	In the Beginning	No photo available	Pambula	\$30,000	\$12,458	Pambula Chamber of Commerce	20-Apr-09	Drainage easement req'd. access problem to be solved.Site meeting with property owner 26/5/09.	1%	30-Sep-09
021	Park Fence and Shelter power	In the Beginning...	No photo available	Quaama	\$9,500	\$7,840	Quaama School of Arts committee and Quaama & District Progress Assoc.	09-Apr-09	electrical work completed, Sthn. Energy connection finished, fence replacement with TP 200mm bollards,quote accepted.	30%	30-Sep-09
022	Wharf Carpark	In the Beginning...	No photo available	Merimbula	\$20,000	\$0	Merimbula Chamber of Commerce & Tourism / Merimbula Area Community Association	06-Jun-09	Met with proponents, scope agreed. Obtaining quotes.	5%	30-Sep-09
023	Lawrence Park seating upgrade & augment	In the Beginning...	No photo available	Tathra	\$6,000	\$0	Lawrence Park Trust Committee	15-Apr-09	Site visit with Peter Finucane & John Stafford,Committu to get quotes for fence erection first then seat terracing	5%	30-Sep-09
024	Walking Track - Headland to Kianinny Bay	In the Beginning...	No photo available	Tathra	\$10,000	\$0	Cr Pat Campbell	20-Apr-09	Route to slip-rails investigated.Old access track OK, needs clearing, new wooden heritage steps. South Coast 4 W D Club to help with work.	5%	30-Sep-09



RLCIP PROGRESS REPORT AS AT:

04-Jun-09

NO.	PROJECT	PHOTO	TOWN	FUNDING	COMMIT. TO DATE	PROJECT PARTNER	START DATE	CURRENT STATUS/COMMENTS	% COMPLETE	COMPLETION DATE	
Click below for Photo											
025	Sportsground and Pony club	In the Beginning...	No photo available	Wyndham	\$12,000	\$4,595	Wyndham Reserve Committee	04-May-09	Minor pavillion works completed. Purchase orders issued for pony club sand and clearance. Scope includes reuse of Merimbula Causeway fencing.	5%	30-Sep-09
026	Skate park	In the Beginning...	No photo available	Bega	\$40,000	\$0	Bega Lions Club and Bega Chamber of Commerce	08-Apr-09	waiting on Finn to finish 2nd stage plan,shade structure can stay, quotes req'd. for concrete work.	2%	30-Sep-09
027	Playground fence at Apex Park	In the Beginning...	No photo available	Cobargo	\$16,600	\$7,019	Cobargo Tourist and Business Association.	17-Apr-09	Quotes accepted, erection work to start 2nd week June.Quote for repair work to boundary fence & gates accepted	1%	30-Sep-09
028	Landscape foreshore area around Taylor Square	In the Beginning...	No photo available	Tathra	\$35,000	\$0	Cr Pat Campbell	20-Apr-09	site visit with P Campbell 1/5/09 + Rob White+ Hedley Waugh. Quotes for 'Stage 1' to come.	1%	30-Sep-09
	TOTAL FUNDING (Less Project Management \$31,400)				\$1,011,600	\$338,010	33.4%				