

NO.	PROJECT	PHOTO	TOWN	FUNDING	COMMIT. TO DATE	PROJECT PARTNER	START DATE	CURRENT STATUS/COMMENTS	% COMPLETE	COMPLETION DATE	
Click below for Photo											
001	Safety fencing at Apex Park	In the Beginning...	Finished Photo	Bermagui	\$20,000	\$19,853	Bermagui Area Chamber of Commerce & Tourism	09-Apr-09	Apex Park playground and playground opposite Pub both fenced and all completed. Signs hung on fences	100%	22-Jun-09
002	Causeway Entrance Treatment	In the Beginning...	Pedestrian 'detour' path	Merimbula	\$280,000	\$221,813	Merimbula Chamber of Commerce & Tourism / Merimbula Area Community Association	13-Jul-09	Fence panel fabrication progressing. Hradwood post preparation commenced. Concrete path contract awarded. Finalised Traffic Mgt Plan - public notices up and in local papers. Detailed contractor coord meeting conducted. Pedestrian path for 'detour' completed. Start 13 July 09 - after Vic School Holidays.	20%	30-Sep-09
003	Beauty Point Jetty - additional rock work	In the Beginning...	Finished Photo	Bermagui	\$8,500	\$6,500	Bermagui Area Chamber of Commerce & Tourism	09-Apr-09	Rockwork finished, work site cleaned up. DPI-Fisheries contacted for final approval. Passed OK.	100%	30-Apr-09
004	Netball courts seating	In the Beginning...	Finished Photo	Bega	\$2,000	\$2,000	Bega District Netball Assoc Inc.	03-Apr-09	Seating in use Sunday 21/ 6/09 District Competition. Spectators very happy with comfortable seating.	100%	15-Jun-09
005	Cricket Shed	In the Beginning...	Progress Photo	Bega / Angledale	\$9,500	\$311	Bega Angledale Cricket Club	05-Apr-09	5mx7m slab excavated, cricket volunteers to lay slab, erection of shed by contractor Quote accepted, working bee 27/6/09	5%	30-Sep-09
006	Pathway project	In the Beginning	No photo available	Bemboka	\$10,000	\$10,000	Bemboka Improvement Group Inc.	30-Jun-09	const'n to start 22/6/09. Pathway ready for use 3/7/09	40%	01-Jul-09
007	Pre School solar panel project	In the Beginning...	No photo available	Bermagui	\$6,000	\$6,000	Bermagui Pre School	09-Apr-09	Origin energy to install during July school holidays. Waiting on \$13,000 grant promised by Aust. Green House Office in Canberra.	25%	30-Sep-09
008	Berrambool AFL Sportsground Upgrade	In the Beginning...	No photo available	Merimbula	\$35,000	\$0	Greg Wollaston at Sapphire Coast AFL	14-Sep-09	Met with proponents to define scope and priorities. Preparing tender & design documents. No start till after AFL Grand Final	5%	30-Sep-09
009	Blue Pools viewing platform	In the Beginning...	No photo available	Bermagui	\$10,000	\$7,500	Bermagui Area Chamber of Commerce & Tourism	09-Apr-09	Concrete platform and pathway works complete. Some handrail and furniture installed. Additional railing currently being manufactured.	75%	30-Sep-09
010	Pool Path and River Walk Project	In the Beginning	No photo available	Candelo	\$56,000	\$0	SEACC	27-Jul-09	Local committees have decided on a creek crossing using two aluminium truss walkways to span creek with centre pier; similar to flood-gates. Quotes for trusses being sought.	10%	30-Sep-09
011	Aslings Beach Deadmans Link Boardwalk	In the Beginning...	No photo available	Eden	\$146,000	\$108,185	Eden Foreshore Committee	13-Jul-09	Const Cert 2006-0840 issued. Purchase orders issued. Posts prepared. Site preparation work commenced. Budget plus \$40K from BVSC	10%	30-Sep-09
012	Footpath to Pre School	In the Beginning...	No photo available	Cobargo	\$30,000	\$38,400	Cobargo Community Group Dianne Saunders 6493 6419 + Helen Stafford 6493 6572	09-Apr-09	Deep wide ditch/drain requires poly.pipe laid 1st then filling before path const'n. RTA visit OK. TC Plan finished. Quote accepted 22/6/09 Work to start 1/7/09	10%	30-Sep-09
013	Walkway to bridge handrail	In the Beginning...	Progress Photo	Cobargo	\$5,000	\$5,000	Cobargo Community Group site visit with Helen Stafford 29/4	09-Apr-09	Handrail completed, unspent funds to be used on pre-school footpath construction.	10%	30-Jun-09
014	Cycle pedestrian pathway	In the Beginning...	No photo available	Pambula / Merimbula	\$60,000	\$0	Pambula Area Progress & Planning	16-Apr-09	Survey and design completed, Scope of works handed to Rob Bruce for seeking quotes from local contractors. One quote	10%	30-Sep-09

NO.	PROJECT	PHOTO	TOWN	FUNDING	COMMIT. TO DATE	PROJECT PARTNER	START DATE	CURRENT STATUS/COMMENTS	% COMPLETE	COMPLETION DATE	
		Click below for Photo				Association.		received			
015	Fishpen rock wall	In the Beginning...	Slipway Fence	Merimbula	\$80,000	\$65,160	Merimbula Chamber of Commerce & Tourism / Merimbula Area Community Association	18-May-09	Rock wall, path, steps and slipway fence complete. Final landscaping remaining.	95%	15-Jul-09
016	George Brown Sportsground 2nd Stage	In the Beginning...	No photo available	Eden	\$85,000	\$0	SEACC	03-Aug-09	Matching scope to budget. Survey and design reqd.	1%	30-Sep-09
017	Bus Shelter Footpath	In the Beginning...	Finished Photo	Kalaru	\$7,500	\$7,430		07-Apr-09	Concrete surface finished, bitumen crossovers re-surfaced to new level for wheel-chair access. Thermo plastic surface to be applied.	90%	10-Jul-09
018	Kisses Lagoon Trail	In the Beginning...	No photo available	Bega	\$10,000	\$0	Bega Chamber of Commerce	15-Apr-09	Discussion with Peter Newton as to what needs to be constructed at lagoon, fill low lying picnic area. Investigations continuing. S.C. 4WD Club interested in building more rock wall edging.	1%	30-Sep-09
019	Nethercote Reserve	In the Beginning...	Progress Photo - vegetation clearance	Nethercote	\$12,000	\$0	Nethercote Residents Association Inc.	18-May-09	Vegetation clearance completed. Obtaining quotes for paths and fence, then furniture and landscaping.	25%	30-Sep-09
020	Playground behind Post Office	In the Beginning ...	No photo available	Pambula	\$30,000	\$12,458	Pambula Chamber of Commerce	20-Apr-09	Drainage easement req'd. access problem to be solved. Site meeting with Graeme Williams & Rob Bruce 24/6/09 required filling to commence	5%	30-Sep-09
021	Park Fence and Shelter power	In the Beginning...	No photo available	Quaama	\$9,500	\$9,280	Quaama School of Arts committee and Quaama & District Progress Assoc.	09-Apr-09	electrical work completed, Sthn. Energy connection finished, fence replacement with TP 200mm bollards, quote accepted. BBQ Shelter painted. New fence to start 6/7/09	30%	30-Sep-09
022	Wharf Carpark	In the Beginning...	No photo available	Merimbula	\$20,000	\$2,600	Merimbula Chamber of Commerce & Tourism / Merimbula Area Community Association	20-Jul-09	Engineering design underway. Obtaining quotes for work.	5%	30-Sep-09
023	Lawrence Park seating upgrade & augment	In the Beginning...	No photo available	Tathra	\$6,000	\$0	Lawrence Park Trust Committee	15-Apr-09	Site visit with Peter Finucane & John Stafford, Committee to get quotes for fence erection first then seat terracing. Two quotes received.	5%	30-Sep-09
024	Walking Track - Headland to Kianinny Bay	In the Beginning...	Progress Photo	Tathra	\$10,000	\$1,000	Cr Pat Campbell	20-Apr-09	Route to slip-rails investigated. Old access track OK, needs clearing, new wooden heritage steps. South Coast 4 W D Club to help with work. Sat 13/6 11am. Sun 28/6	5%	30-Sep-09
025	Sportsground and Pony club	In the Beginning...	No photo available	Wyndham	\$12,000	\$9,595	Wyndham Reserve Committee	04-May-09	Minor pavilion works completed. Purchase orders issued for pony club sand and clearance. Scope includes reuse of Merimbula Causeway fencing.	10%	30-Sep-09
026	Skate park	In the Beginning...	No photo available	Bega	\$40,000	\$1,000	Bega Lions Club and Bega Chamber of Commerce	08-Apr-09	waiting on Finn to finish 2nd stage plan, shade structure can stay, quotes req'd. for concrete work.	5%	30-Sep-09



RLCIP PROGRESS REPORT AS AT: 02-Jul-09

NO.	PROJECT	PHOTO	TOWN	FUNDING	COMMIT. TO DATE	PROJECT PARTNER	START DATE	CURRENT STATUS/COMMENTS	% COMPLETE	COMPLETION DATE
-----	---------	-------	------	---------	-----------------	-----------------	------------	-------------------------	------------	-----------------

Click below for Photo

027	Playground fence at Apex Park	In the Beginning...	Finished Photo	Cobargo	\$16,600	\$16,600	Cobargo Tourist and Business Association.	17-Apr-09	Work in progress. Spare funds to be used on pre-school footpath construction.	40%	30-Jul-09
028	Landscape foreshore area around Taylor Square	In the Beginning...	No photo available	Tathra	\$35,000	\$0	Cr Pat Campbell	20-Apr-09	site visit with P Campbell 1/5/09 + Rob White+ Hedley Waugh. Quotes for 'Stage 1' to come. One quote rec'd.	5%	30-Sep-09
	TOTAL FUNDING (Includes \$40,000 for Proj 011; Less Project Management \$31,400)				\$1,051,600	\$550,685	52.4%				